COMPLETION REPORT

1	Name of Work	Sub estimate for Providing pathway lighting to at Sahakaranagara D Block paly ground in ward no 08
2	Sanctioned Estimate	**Rs 7.20 lakhs**
3	Head of A/c which is chargeable	P-2178
4	Entrustment Order No. & Date	EE/ELE/DZ/WO/000002/20-21, Dt:08/06/2020
5	Name of Contractor	M/s.KRIDL
6	i. Time stipulated for j. Completion of Work	
7	b.Delay in execution of work	Not Applicable
8	Measurement recorded in	M.B No: 5018/19-20 501730 to 501739
9	Check Measurement of Asst.Exe.Engr/.Executive Engineer on	06/08/2020
10	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Asst.Executive Engineer	Executive Engineer (Ele),Yelahanka Zone Mr.K.N.Babu Reddy

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
7.20 Lakhs	7,15,917.25/-	-	4,072.85	

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.
2. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer(Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP

Scanned by TapScanner